IN THE MATTER OF THE CLAIM

* BEFORE EDWARD J. KELLEY,

OF CALVIN AND SUSIE LEE,

* AN ADMINISTRATIVE LAW JUDGE

CLAIMANTS1

* OF THE MARYLAND OFFICE

AGAINST THE MARYLAND HOME

* OF ADMINISTRATIVE HEARINGS

IMPROVEMENT GUARANTY FUND

FOR THE ALLEGED ACTS OR

OMISSIONS OF ASHLEY JENNINGS,

T/A THE JENNINGS GROUP, LLC,

OAH No.: LABOR-HIC-02-21-07300

RESPONDENT

* MHIC No.: 20 (05) 65

PROPOSED DECISION

STATEMENT OF THE CASE
ISSUES
SUMMARY OF THE EVIDENCE
PROPOSED FINDINGS OF FACT
DISCUSSION
PROPOSED CONCLUSIONS OF LAW
RECOMMENDED ORDER

STATEMENT OF THE CASE

On January 30, 2020, Calvin and Susie Lee (Claimants) filed a claim (Claim) with the Maryland Home Improvement Commission (MHIC) Guaranty Fund (Fund), under the jurisdiction of the Department of Labor (Department),² for reimbursement of \$41,791.63 in actual losses allegedly suffered as a result of a home improvement contract with Ashley Jennings, trading as The Jennings Group, LLC (Respondent). Md. Code Ann., Bus. Reg. §§ 8-401 through 8-411

¹ Calvin and Susie Lee jointly signed the claim form filed with the Maryland Home Improvement Commission. Therefore, I refer to them herein as "Claimants," notwithstanding that the hearing transmittal identifies the claimant as Calvin Lee.

² On July 1, 2019, the Maryland Department of Labor, Licensing, and Regulation became the Department of Labor.

	·		1	i '	
		*			
•					•
	· .			-	
•					v

		1			
		dan siki 🗼	. X. X		
		•	F4. 1.		
•					•
		. ,			
					•
	•			() () () () () () () ()	
•					• •
	•	4.			
,		;		· ,	
•					
					•
•	•	× (**)			•
					•
					•
•	·				
	•				•
•					
•					
		, , , , ,			
		Jugardi grun i			
÷:					
:					
	· · · · · · · · · · · · · · · · · · ·	141 8 3 3 5 5 5			
•	tanan da kan	e e e e e e e e e e e e e e e e e e e			
e de la companya de La companya de la co					
	🛚				
			· ·		
		. •			
					•

(2015).³ On March 23, 2021, the MHIC forwarded the matter to the Office of Administrative Hearings (OAH) for a hearing.

I held a hearing on May 13, 2021 on the Webex platform. Bus. Reg. §§ 8-407(a), 8-312; Code of Maryland Regulations (COMAR) 28.02.01.20B. Nicholas Sokolow, Assistant Attorney General, Department, represented the Fund. The Claimants represented themselves. The Respondent did not appear for the hearing.

After waiting over fifteen minutes for the Respondent or the Respondent's representative to appear, I proceeded with the hearing. Applicable law permits me to proceed with a hearing in a party's absence if that party fails to attend after receiving proper notice. COMAR 28.02.01.23A. On April 27, 2021, the OAH sent a Notice of Hearing (Notice) by regular mail and certified mail to the Respondent's known addresses: 3432 Ryon Court, Waldorf, Maryland 20601 and 1282 Smallwood Drive, West #230, Waldorf, Maryland 20603. COMAR 09.08.03.03A(2); COMAR 28.02.01.05C(1). The Notice stated that a hearing was scheduled for May 13, 2021, at 9:30 a.m., on the Webex video conferencing platform and provided instructions for accessing the platform. The Notice further advised the Respondent that failure to attend the hearing might result in "a decision against you."

The certified mail sent to the Smallwood Drive address was signed as received on April 30, 2021. The regular mail sent to the Ryon Court and the Smallwood Drive addresses was not returned to the OAH by the United States Postal Service. The Respondent did not notify the OAH of any change of mailing address. COMAR 28.02.01.03E. The Respondent made no request for postponement prior to the date of the hearing. COMAR 28.02.01.16. I determined that the Respondent received proper notice, and I proceeded to hear the above captioned matter. COMAR 28.02.01.05A, C.

³ Unless otherwise noted, all references hereinafter to the Business Regulation Article are to the 2015 Replacement Volume of the Maryland Annotated Code.

	11	- 1		1 1					
					•				•
•									•
		ŀ				•.			•
		1	•			•	·	•	•
	•								•
						* 1.	, , , , , , , , , , , , , , , , , , ,		
•									
	*				M		•		
•						1		Market St. Land Co.	
, in the second	• "			1 1			X 15		
		٠. ،	iron i						
•				!				· · · · ·	
					•			and the second	
en e		٠.							
	. 11	- 1		1 !				·	
•	•		tija mizilijas		•				
	- 1		•	11			:		• .
								x 1 50 (1 50) 1 (1 50)	٠.
•		l		1 1		•		•	
en typed					i.,		n n gal	er i filografi og skaleti	
		İ				· §			
	· ·								•
		4.0	17.11.32.11.7						
	·								
					- 23				
			to say the specific		. •		1.00	8 20 1	
				$\ \cdot \ $		• • • •			•
	er en					*	1, 10th,		•
		- 1							
		i i					e e e e e		• •
4			· Jan 1957 och	.		The state of the s	-		•
•									
	.a								
			10 July 1947		· · ·	. • ·		1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	
•									
			•						
					* .				
			* * * * * * * * * * * * * * * * * * * *				The Paris of the Control of the Cont	the second second	
•									•
•			•						•
•	1								
		•	÷			• .			

The contested case provisions of the Administrative Procedure Act, the Department's hearing regulations, and the Rules of Procedure of the OAH govern procedure in this case. Md. Code Ann., State Gov't §§ 10-201 through 10-226 (2014 & Supp. 2020); COMAR 09.01.03; and COMAR 28.02.01.

ISSUES

- 1. Did the Claimants sustain an actual loss compensable by the Fund as a result of the Respondent's acts or omissions?
 - 2. If so, what is the amount of the compensable loss?

SUMMARY OF THE EVIDENCE

Exhibits

I admitted the following exhibits on the Claimants' behalf:

- Clmt. Ex. 1 Contract between the Claimants and the Respondent, November 27, 2017
- Clmt. Ex. 2 Letter from the Claimants to the Respondent, May 23, 2019
- Clmt. Ex. 3 Bank statements and cancelled checks, various dates; business card for Rose's Electric, undated
- Clmt. Ex. 4 Pictures of project site at the Claimants' residence, undated
- Clmt. Ex. 5a Correspondence between the MHIC and the Claimants, July 2019 January 2020
- Clmt. Ex. 5b Contract between the Claimants and the American Remodeling Corporation, January 22, 2020.

I admitted the following exhibits on the Fund's behalf:

- Fund Ex. 1 Notice of Hearing, April 27, 2021
- Fund Ex. 2 Hearing Order, March 11, 2021
- Fund Ex. 3 Letter from HIC to Respondent with attached Home Improvement Claim Form, January 31, 2020
- Fund Ex. 4 Respondent's HIC licensing history, April 26, 2021

				1 .		
					•	
					•	
						•
i granisti i						
and the second of the second o						
				+42 * - 1 4		
			* * * * * * * * * * * * * * * * * * * *			
			tales such trade engineer	Part of Ele		
		•		İ		
		%=100 ° 1 3 1 •				
					·.	
		•				
		in the state of th				
						•
			y its varieties.			
:	- A	e divisió se en el seco	residence of a			
			1 1			
		n goda bajou				
			en en Maria Lucy de L	100 miles		
	.					
					to the state of th	
			0.000			
				181 3		
· · · · · · · · · · · · · · · · · · ·						
·		1777	A State of the sta			
					1	
•						

Fund Ex. 5 - Business Entity Search for The Jennings Group LLC, April 26, 2021

The Respondent did not admit any exhibits.

Testimony

Susie Lee testified on behalf of the Claimants; Calvin Lee did not testify. The Claimants did not present any other witnesses. The Respondent did not appear, and therefore, she did not present any witnesses. The Fund did not present any witnesses.

PROPOSED FINDINGS OF FACT

I find the following facts by a preponderance of the evidence:

- 1. At all times relevant to the subject of this hearing, the Respondent was a licensed home improvement contractor under MHIC license number 01-109911.
- 2. On November 27, 2017, the Claimants and the Respondent entered into a contract for the construction of a 12' x 16' sunroom addition to the Claimants' residence (Contract). The Contract stated that work would begin on or about November 28, 2017, and would be completed within six to eight weeks.
 - 3. The original agreed-upon Contract price was \$41,000.00.
- 4. On November 28, 2017, the Claimants paid the Respondent a first installment of \$18,500.00.
- 5. The Respondent obtained permits and began work on the project in December 2017, by excavating the site and pouring a concrete foundation. As a result of the excavation, there was a substantial amount of excess dirt, which was left on the premises.
- 6. Between December 2017 and February 2018, the Respondent did not do any work on the project.
 - 7. In February and March 2018, the Respondent began framing the addition.

	ı							
•								
·							•	
		ļ						
•	1						•	
.744				ŀ			Barry Commencer	
						:		
			٠					
			٠.					
							gusta (f. 17 14) (f. 1714) Talanta (f. 1714)	
		1. 1. 11**	•			in the second		
•					•			
		44. 1				1.00		
							va seele	٠
·				1 !			er en en en en en en en en en en en en en	
•							•	
	-	1			•			
			*********	-		25.20		
			ing star					
	- 11	1					en en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en 1900 en En 1900 en 190	
		ψ.			e Arriva			
	il					1		
	pa þ.		· "· i. ·					
			e National States				en etakoko 18. martia	
		· ·		11				
	ye 3 1 €							
		1						
	•		es e e					
·					e de la companya de la companya de la companya de la companya de la companya de la companya de la companya de	٠.		
			•	-				
			•					
				11				
			•					
grande and the latter						1. 1		
•					ing. Kanada di Agamaka	4 .	e Karamatan engilak ^a	
· · · · · · · · · · · · · · · · · · ·								
		ŀ					•	
	.				•		a destruction	٠
•		Ē			ing di kacamatan dan kacamatan dan kacamatan dan kacamatan dan kacamatan dan kacamatan dan kacamatan dan kacam Kacamatan dan kacamatan da	.]		
		*.						
			•					
·								
		1.	• •					
			•	$\cdot \cdot $	•			
				.]]	•			
	11			1		Į.		

- 8. Between March 2018 and July 2018, the project halted because the Claimants needed to obtain a variance, which was granted in July 2018.
- 9. Between July 2018 and November 2018, the Respondent did not do any work on the project.
- 10. In November 2018, the Respondent told the Claimants she needed money to obtain supplies, and, on November 30, 2018, the Claimants paid the Respondent \$10,130.00.
- 11. Between November 2018 and March 2019, the Respondent came to the property on several occasions to survey the status of the project, but no meaningful work was done.
- 12. In February 2019, the Respondent removed the excess dirt from the excavation completed in November 2017.
- 13. In March 2019, the Respondent began constructing walls and did some electric installation. The Respondent requested additional funds, and on March 30, 2019, the Claimants paid the Respondent \$10,130.00.
 - 14. The Respondent never returned to the project.
- 15. Between May 1, 2019, and May 23, 2019, the Claimants called the Respondent five times, and the Respondent did not return any of these phone calls.
- 16. On May 23, 2019, the Claimants wrote the Respondent a letter stating that the Contract would be terminated if she did not immediately return to work and complete the project pursuant to the Contract terms. The Respondent did not respond to this letter.
 - 17. There was no further contact with the Respondent.
- 18. In January 2020, the Claimants contracted with American Remodeling Corporation to complete the addition to the same specification in the Contract for \$49,780.79.

						 I	
		•					•
				•			
					•		
					•	1	
		· · · · · · · · · · · · · · · · · · ·					
		• .,			• • •		
				•			
				11. 1 1. 1 1. 1 1. 1 1. 1 1. 1 1. 1 1.		19.1	
				•			
							•
					ē		
	1						
				•			
						14	
				• • •	•		
•		• • • • • • • • • • • • • • • • • • • •		• * * * * * * * * * * * * * * * * * * *			
							en en en en en en en en en en en en en e
		1. 2.					
	:54			***	•		
·							
·					•		
	,	:					·
				.)			
•							
				11111		47	
•							
	'					1	
					• * •	•	
		· · · · ·					1•
		Particle of the control of		1 1 14.			
			-				•
				• 1. 11			
				111			
							·
		1.00				i gi sat.	
				•	•		
		i turke je		je.		1000	
		• .					
	1					1. 11. 14.	
					•	٠.	
			-		***		the factor and the second
			.				
				,			
•			-	٠.			
	-						
		• .			•		
	.					1	•
		·					
	1	I :	11				

19. The Claimants' new contractor demolished the framing constructed by the Respondent because it had rotted.

DISCUSSION

Legal Framework

In this case, the Claimants have the burden of proving the validity of the Claim by a preponderance of the evidence. Bus. Reg. § 8-407(e)(1); Md. Code Ann., State Gov't § 10-217 (2014); COMAR 09.08.03.03A(3). To prove a claim by a preponderance of the evidence means to show that it is "more likely so than not so" when all the evidence is considered. *Coleman v. Anne Arundel Cty. Police Dep't*, 369 Md. 108, 125 n.16 (2002).

An owner may recover compensation from the Fund "for an actual loss that results from an act or omission by a licensed contractor. . . . "Bus. Reg. § 8-405(a); see also COMAR 09.08.03.03B(2) ("The Fund may only compensate claimants for actual losses . . . incurred as a result of misconduct by a licensed contractor."). "[A]ctual loss' means the costs of restoration, repair, replacement, or completion that arise from an unworkmanlike, inadequate, or incomplete home improvement." Bus. Reg. § 8-401. For the following reasons, I find that the Claimants have proven eligibility for compensation.

Positions of the Parties

The Claimants argued that the Respondent performed an inadequate and incomplete home improvement by failing to timely complete the sunroom addition as required by the Contract. The Fund agreed. For the following reasons, I find that the Claimants have proven eligibility for compensation from the Fund.

	1	*1		· .	
					•
			•		•
			•.		s
	-				
		-		e desti	the state of the s
	18 18 1 H	and the	i e e e e e e e e e e e e e e e e e e e		
			in in the second	am jin f	
	n Melij e	•			
			er Tak to i parit		erra e e e e e e e e e e e e e e e e e e
			<u></u> ₹1. (*10.) * (*1.)		e Maria Propinsi
randesta i territoria	entinadi,em				
			. <u> </u>	-	elist i essa en la propia
n de 14 e gran de gran La companya de gran de gran de gran de gran de gran de gran de gran de gran de gran de gran de gran de gran de	HE KA H	therefold bas a	error of the second	This engage	
		e i kana <mark>ke ekkey</mark>	Park the cape	Januario.	Communication (Const.)
	ja 1800 ji 120 ji set	n li et			
			jar Su	as track	
			•		
entra esta esta esta en la companya esta esta esta esta esta esta esta est				1.14.11	
				100	ar election of
				voj tak	way on a serie.
			•		
			•		
			•		
			· •		
	r l				

The Respondent Performed an Inadequate and Incomplete Home Improvement

The undisputed evidence shows that the Respondent performed an inadequate and incomplete home improvement by failing to timely and competently construct the sunroom addition as required by the Contract. Ms. Lee testified credibly and cogently about all facets of the project, and her testimony was fortified by the Claimants' exhibits, which included pictures demonstrating how little work the Respondent accomplished from November 2017 through May 2019. The Claimants fulfilled their contractual obligation by paying the Respondent three installments on the Contract, and they were more than patient as the project was delayed well beyond a reasonable completion date. The Respondent did not fulfill her obligation to perform an adequate and complete home improvement; indeed, the Respondent clearly took advantage of the Claimants' patience and goodwill and never delivered on her part of the Contract despite accepting \$38,760.00 in payments. The Respondent's inordinate delay and incompetence made what work that was completed almost totally useless.

The Claimants asked the Respondent repeatedly to complete the project, but the Respondent ignored these requests. The Respondent's disregard and inaction forced the Claimants to hire another licensed contractor to complete the project to the original specification of the Contract. The Claimants' unrefuted evidence proves that the Respondent performed an inadequate and incomplete home improvement. I thus find that the Claimants are eligible for compensation from the Fund.

Calculation of Compensation

Having found eligibility for compensation I must determine the amount of the Claimants' actual loss and the amount, if any, that the Claimants are entitled to recover. The Fund may not compensate a claimant for consequential or punitive damages, personal injury, attorney fees, court

The strong of the property the and The consequence of the free of the following the first terms of the consequence of the co and street the term of the control o or the first of th er Vogarra i de il aliante i il aliante i successi i successi i successi i successi i successi i successi i su . The same of the section of the sec The first of the second Contract of the Date of the Land Contract of the traction of the contract of t Havan in the second will be to the person of the mode second to the engine of the second that the state in the property of the rio (1) de deservición de la properción de deservición de deservición de deservición de la properción de la The state of the part of the second of the s ere i estamblica de l'écolo de la comente de l' Discourant of the species of a species which is the second straight of the second of t rates to gradient of the first bloom and the contract of the c ermat mit romai de l'il meno espera l'apetiagnice l'ordice d'il rispectori and the first of the second of the second the company of the contract of Providence of the straining and the first that the property of the contract of the contrac A CALL TO A CO The second state of the second state of the second un mandir 🗀 🐙

costs, or interest. Bus. Reg. § 8-405(e)(3); COMAR 09.08.03.03B(1). MHIC's regulations provide three formulas to measure a claimant's actual loss, depending on the status of the contract work.

In this case, the Respondent performed some work under the Contract, and the Claimants retained another contractor to complete or remedy that work. Accordingly, the following formula appropriately measures the Claimant's actual loss:

If the contractor did work according to the contract and the claimant has solicited or is soliciting another contractor to complete the contract, the claimant's actual loss shall be the amounts the claimant has paid to or on behalf of the contractor under the original contract, added to any reasonable amounts the claimant has paid or will be required to pay another contractor to repair poor work done by the original contractor under the original contract and complete the original contract, less the original contract price. If the Commission determines that the original contract price is too unrealistically low or high to provide a proper basis for measuring actual loss, the Commission may adjust its measurement accordingly.

COMAR 09.08.03.03B(3)(c).

Here, the Claimants paid the Respondent \$38,760.00 of the original Contract price. The Claimants then obtained reasonable estimates to remedy and complete the project for \$49,780.79. When these figures are added together, the total is \$88,540.79. Based on the above-referenced formula, the Claimants' actual loss is the \$88,540.79 minus the original Contract price, \$41,000.00, which comes to \$47,540.79.

The Business Regulation Article caps a claimant's recovery at \$20,000.00 for acts or omissions of one contractor and provides that a claimant may not recover more than the amount paid to the contractor against whom the claim is filed. Bus. Reg. § 8-405(e)(1), (5); COMAR 09.08.03.03B(4), D(2)(a). In this case, the Claimants' actual loss of \$47,540.79 exceeds \$20,000.00. Therefore, the Claimants' recovery is limited to \$20,000.00. Bus. Reg. § 8-405(e)(1); COMAR 09.08.03.03D(2)(a).

	i				-	
	∦.	•				
	∦:	· ·				
	-			•		
•	li .	***				;
	-					·
$\mathcal{H}_{i,j}(\mathcal{A}_{i,j}) = \mathcal{H}_{i,j}(\mathcal{A}_{i,j})$						
	-					•
	1		.		i. : .	
	15				1	
	`	***				
•				a Spirit		
•				•		
	 	The state of the s		er type i kriter		
				e e e e e e e e e e e e e e e e e e e		
			. [2]			
क क्रिकारी सिद्धाः	-	िकारिक असे विश्व			:	age a site of the
in the second of	1					
			•		00,37	
en en en en en en en en en en en en en e						
				•		
•				•		
water growth.				n de meer gereelde f		
				A Company of the Comp		
y an inches a		· post for a second				
			1	•	-	
and the second of the second						Takan da kacamatan
•					'	\mathbf{e}_{i}
						nanca a st
		El Time Substitute				
				to,		
		1				
And the second of the second o						
•						
					: , ·	
,,,						
						noted in the content to
	·					
· .						
	Ì.			_		
			-		-	
				·		•
					.	
		·		•		
· · · · · · · · · · · · · · · · · · ·			ľ	·	.	

PROPOSED CONCLUSIONS OF LAW

I conclude that the Claimants have sustained an actual and compensable loss of \$47,540.79 as a result of the Respondent's acts or omissions. Md. Code Ann., Bus. Reg. §§ 8-401, 8-405 (2015); COMAR 09.08.03.03B(3)(c). I further conclude that the Claimants are entitled to recover \$20,000.000 from the Fund. Bus. Reg. § 8-405(e)(1); COMAR 09.08.03.03D(2)(a).

RECOMMENDED ORDER

I RECOMMEND that the Maryland Home Improvement Commission:

ORDER that the Maryland Home Improvement Guaranty Fund award the Claimants \$20,000; and

ORDER that the Respondent is ineligible for a Maryland Home Improvement Commission license until the Respondent reimburses the Guaranty Fund for all monies disbursed under this Order, plus annual interest of ten percent (10%) as set by the Maryland Home Improvement Commission;⁴ and

ORDER that the records and publications of the Maryland Home Improvement Commission reflect this decision.

August 3, 2021
Date Decision Issued

Edward J. Kelley

Administrative Law Judge

Edward J. Kelley

EJK/dlm #193376

⁴ See Md. Code Ann., Bus. Reg. § 8-410(a)(1)(iii) (2015); COMAR 09.08.01.20.

					11		,	1	
		•	1	4					
				• •					
			,						
									•
	; ;	÷							
	4.1			e i for fileson.				y it is not	
•		n y Kara		ne i kalari a jere		i ji te			
•						i Character			
	٠.								
				salaite e proje			est gjår		
	4 · +		1			•			
•							•		
	en e e	•		kan kansa ya 19					
•			!						
					1.				
• • • • • • • • • • • • • • • • • • • •	•								
•						• . •			tar experience
						٠			
							•		
		•		•				•	and the State of t
	•	·							
•						•	•		
		•							
				,					
				· ·		•			
		ŧ .		in inglanda, pak		, 1	tav je ja		
					$ \cdot $				
		•							
					li	••			

PROPOSED ORDER

WHEREFORE, this 4th day of November, 2021, Panel B of the Maryland Home Improvement Commission approves the Recommended Order of the Administrative Law Judge and unless any parties files with the Commission within twenty (20) days of this date written exceptions and/or a request to present arguments, then this Proposed Order will become final at the end of the twenty (20) day period. By law the parties then have an additional thirty (30) day period during which they may file an appeal to Circuit Court.

Michael Newton

Michael Newton
Panel B
MARYLAND HOME IMPROVEMENT
COMMISSION

